

Weekly Project Update

Berridge Road Bridge

Date:

Thursday, January 05, 2012

Last weeks accomplishments

None as RMMA was shut down for a week between Christmas and New Years

Next weeks accomplishment

Steel delivery; Tie floor steel; Possible floor slab pour toward the end of ther week.

Scope changes/value added to date:

None

Budget Status: On budget

Percent Complete 11%

Schedule Status:

A little behind currently, but extra people are expected to be brought in to catch up progress.

Input needed from customers/others

Clarification on key way needs on the walls for the CBC.

Other issues/concerns:

None