

Weekly Project Update

Meridian Road (North) Improvements

Date:

Tuesday, January 03, 2012

Last weeks accomplishments

They did not work at all last week but they completed the guardrail installation and removed all the temporary barricades the previous week. The job is completed at this time.

Next weeks accomplishment

No more work to be done. We just need to run the final estimate to close the job out.

Scope changes/value added to date:

None at this time.

Budget Status: On budget at this time. Invoiced to date:\$2,272,330.61
Remaining: \$174,235.65

Percent Complete 97%

Schedule Status:

Job completed.

Input needed from customers/others

None at this time.

Other issues/concerns:

None at this time.