

# Weekly Project Update

## Hodgen Road Improvements

**Date: 10 November 2011**

### **Last Weeks Accomplishments:**

Hodgen Road shouldering continues and should be completed this week. Paving of the remaining driveway and side road returns should be complete this week. Erosion control blanket has resumed installation in Phase 2 with seeding and mulching soon to follow. More final signing installed this week.

### **Next Weeks Accomplishment:**

Final erosion control efforts such as soil retention blanket placement continues in Phase 2 with the start of seeding expected this week now that the paving is mostly completed and the snow has melted. Continue with final fencing efforts.

### **Budget Status:**

Total Budget = \$16.67M, Encumbered = \$13.1M  
Construction Budget = \$5.31M

Overall - Under budget

### **Percent Complete:**

Project is 92.0% complete thru  
Estimate No. 11 (10-25-11).

### **Schedule Status:**

Updated schedule still shows Hodgen Road project completion as of December 9<sup>th</sup>, 2011, pending no weather events.

### **Other Issues/Concerns:**

**Shouldering, sign installation and seeding/mulching will continue even though the road is open. The road will remain a construction zone. Speeds will be reduced, traffic control devices will be in place and flagging may occur to encourage safety. The Sheriff has been and may continue to be on-site for enforcement within the construction zone.**



**Workzone Permanent Sign Installation – November 2011**



**RE Monks – Shouldering - November 2011**