

# Weekly Project Update

Furrow Rd. and Bridle Creek Ct. Drainage Improvements

**Date:**

Monday, September 19, 2011

## Last weeks accomplishments

Decision regarding extension of pipe has been decided. Pipe is to be extended 3.5' to 4'. Due to weather last week, Frazee started with their "punch-out" list but was not able to start with the actual pipe extension.

## Next weeks accomplishment

Frazee is set to complete pipe extension, and thus completing the project, by mid-week. An exact date is to be determined.

## Scope changes/value added to date:

No changes have been made and no values have been added.

**Budget Status:** \$44,332.10 spent out of a possible \$58,244.00

**Percent Complete** 79.46%

## Schedule Status:

Four days remaining, sixteen working days have passed.

## Input needed from customers/others

Schedule for concrete to be poured (collar, due to cutting/fitting of pipe) and asphalt for last bit of patching.

## Other issues/concerns:

No other issues or concerns at this time.