

# Weekly Project Update

Construction of Stapleton Drive Improvements

**Date:**

Monday, December 19, 2011

## Last weeks accomplishments

Monday 12/12/11 Carl Mc Clellan, Ed Braun, Dennis Barron and Kenney Crumb did a walk through and found that it is complete. RMMA Did Not Show.

## Next weeks accomplishment

The road is open and complete.

## Scope changes/value added to date:

None

**Budget Status:** 100% done Revised Contract Amount \$1,961,769.28

**Percent Complete** 100 %

## Schedule Status:

Complete

## Input needed from customers/others

None At This Time

## Other issues/concerns:

None At This Time