

Weekly Project Update

Marksheffel Road Improvements

Date: 11-21-2011

Last Weeks Accomplishments:

Trax vacuum truck started last Thursday 11/17 removing accumulated settlement at WQP#4 and #5. Ideal Concrete removed the asphalt cap, adjusted the MH lid 2-inches up and placed concrete cap -SDMH1. Mod Squad Fencing crew finished all contract work Friday (11/18). *Temp fence at TMC left behind. Century Link relocated final telephone pedestal at Nursery freeing Ideal to place the last two sidewalk sect. Ideal finished the concrete sliver and cracked corner on NW corner traffic cabinet slab. [Bollards done!](#)

Next Weeks Accomplishment:

(Other Last Weeks Accomplishments):

A-1 Barricade procured and installed a "No Outlet" sign at the Industry Road intersection at Marksheffel Rd. Ideal Concrete stripped forms/blankets from 104 lineal feet of new sidewalk at the NE corner C.T.Drive. REMCC removed the projects silt fence from around Water Quality Ponds #4 (Qwest) and #5 (Electronic). Mod Squad used chain link section to close in the slope paving ditch at headwall east of GE Johnson.

Scope Changes/Value Added to Date:

- ✓ Cement Treated Basecourse: REMCC currently has copy of CMO_002. The CTS items to under-run approximately \$13,800.00.
- ✓ Signing/Striping Sheet Revisions, Costs dated July 13, 2011. Revised striping completed Sat. 10/29/11. (See attachment A)
- ✓ Waste Connections "East Lot" is finished. REMCC crew installed two (2) yellow bollards on Thursday last week.

Budget Status:

Pay Application # 17 is being drafted following the Tuesday 10/25/11 cut-off date. Pay Application #17 is being prepared for the current approved contract amount (\$8,141,369.15)

Percent Complete:

100% complete. Punch list has been completed short of the storm sewer manhole lids that will be raised next Tuesday & Wednesday (11/29 & 11/30).

Schedule Status:

RE Monks subcontractor LaFarge will have a crew on-site after Thanksgiving to raise NB lane manhole lids.

Time Count No. 73 finishes the project time.

Input Needed From Customers/Others:

None at this time.

Other Issues/Concerns:

- ✓ Century Link finished Tuesday this week relocating their new telephone pedestal at Homestake Nursery.
- ✓ LaFarge North American is currently scheduled to raise fourteen (14) manhole lids on Tuesday – Wednesday, November 29 & 30.
- ✓ Ideal replaced cracked sidewalk adjacent to Homestake Nursery and placed concrete sidewalk at Century Link telephone pedestal.